



2020 Improvement Project Update

Lake Shore Drive (County 89), North Shore Drive, and Watermain Looping

October 16, 2020

Update #31

Project Update

Cleanup on North Shore Drive has been progressing throughout the week with manholes, gate valves and other items being raised to grade, along with topsoil placement along the roadway. Grading has also continued on County 89 north of North Shore Drive. Subgrade preparation is nearly complete and aggregate installation has also started on the rural section.

Sellin has also finalized the work to decommission the old Main Wastewater Pumps and graded around the site to allow for turf establishment and aggregate placement.

Project Schedule

Next week, Ottertail Aggregate will finalize the aggregate placement on County 89 north of North Shore Drive. Paving of the rural section of the roadway is planned for later in the week.

Exterior Designs will return to the site early to mid-next week to prep North Shore Drive and dormant seed the remaining project areas. In addition to seeding, Exterior will also be setting the remaining irrigation systems that were affected by the construction activities.

Following the dormant seeding and paving of County 89, signs and mailboxes will be reinstalled along the roadways, with temporary pavement marking completed throughout the project. Due to locating requirements, the signage and mailboxes may not be completed until the following week. Final pavement marking will occur next year when the final lift of pavement is completed.

Additional concrete modifications will also occur late next week along Olaf Street in the southwest part of town. This will require the closure of the Olaf and Gilbertson intersection for a few days.

- Phase 1: **COMPLETE** Consisted primarily of trenchless installation of a watermain loop from near the High School to the north side of Lion's Park to assist in water distribution during and following construction.
- Phase 2: **COMPLETE** Utility reconstruction on the west side of Highway 78, outside of the roadway.
- Phase 3: **COMPLETE** Street and utility reconstruction on Lake Shore Drive from Highway 78 to 737 Lake Shore Drive.
- Phase 4: **COMPLETE** The reconstruction of streets and utilities on Lake Shore Drive from 811 Lake Shore Drive to 737 Lake Shore Drive.

- Phase 5: **COMPLETE** The reconstruction of streets and utilities on Lake Shore Drive from 811 Lake Shore Drive to North Shore Drive.
- Phase 6: **NEARLY COMPLETE** The reconstruction of streets and utilities on North Shore Drive from Lake Shore Drive to the City Limits. Seeding is scheduled for next week.
- Phase 7: **UNDER CONSTRUCTION** The reconstruction of the roadway and select culverts on County Highway 89 from North Shore Drive to County Highway 16. Aggregate installation will be completed early next week with paving to follow.
- Phase 8: **COMPLETE** The reconstruction of watermain beneath Highway 78 from just north of Dunton Street to the Shoreline Restaurant.
- Phase 9: **NEARLY COMPLETE** Main Lift Station Replacement – which includes main sanitary sewer pumping station replacement. Topsoil, aggregate and seeding is scheduled for next week.

Construction meetings have been suspended due to the work nearing completion for the year. The frequency of these updates will be slowing over the next couple of weeks, once the construction slows around the site.

If you have any questions, feel free to contact the City Engineer, Jade Berube, via email at jade.berube@apexenggroup.com, Chris Johnson, Public Works Director at pubwrks@arvig.net, or City Clerk-Treasurer Val Martin at blcity@arvig.net